



Delivery Exit Route

Contractor Parking Please Note - Basketball Courts to Remain Accessible (Approx. 40 Parking Spots)

Contractor Staging Area
27,200-sf

Gym Renovation Staging Area
(6' Stanchion Chain Link Fence - w/ Swing Gate)
June 2021 - Sept. 2022

Temp. Construction Walkway Path w/ Fence Man Gate

Temp. Construction Entrance w/ Double 20' Wide Gate

Turner Construction Trailer
May 2020 - Nov. 2022

Construction Staging Area. 6' Post Driven Chain Link Fence. (2) Double 20' Swing Gate.
Approx. 27,000 SF
June 2020- Sept. 2022

Temp. Construction Exit w/ Double 20' Wide Gate

Delivery Entrance Route

LEGEND

	Staging Area		20' Swing Gate (6 EA)
	Stabilized Construction Entrances		Temp. Chemical Toilets (7 ea.)
	6' Post Driven Chain Link Fence		Contractor Parking (6' Stanchion Chain Link Fence)
	6' Stanchion Chain Link Fence		Temporary Construction Walkway. (Crushed Stone)
	Fence Man Gate (2 Ea.)		

Notes: (1) All site work activities performed while school is in session shall be isolated by orange safety fencing.
(2) General Contractor to maintain fencing for duration of project.
(3) Coordinate fence installation timing with site utility work.
(4) Coordinate temporary fencing install with work of all contractors.
(5) Site contractor to remove and restore grounds at completion and/or owner acceptance.
(6) Refer to Special Provisions and Multiple Contract Summary further details.
(7) No Deliveries on Weekdays from 7:00 AM to 8:00 AM and 2:00 PM to 3:00 PM

DRAFT 01.28.2020 REV. 0
DRAFT 02.14.2020 REV. 1
DRAFT 02.27.2020 REV. 2
FINAL 03.11.2020 REV.3
FINAL 05.13.2020 REV.4

